

Submittal Date – August 19, 2020

Congaree River Project

Stakeholder-Developed Modified Removal Action (MRA)

Weekly Status Report for Week Ending August 14, 2020

- August 11, 2020 DESC and its' consultants were preparing Appendix D – Water Management Plan (which is the final of four support Plans that will be included as components of Attachment C – Project Description), of the USACE permit application.
- August 12, 2020 DESC forwarded a copy of the Weekly Progress Report to the USACE. USACE acknowledged receipt.
- August 12, 2020 DESC received correspondence from Thompson & Company regarding a proposed draft Guignard Lease agreement for property access.
- August 13, 2020 DESC's consultants and engineers finalizing a preliminary scope of work to evaluate the current condition of portions of Senate, Williams and Gist Streets and their ability to handle the anticipated truck traffic and also to develop a program to monitor any potential impacts to adjacent buildings.
- August 13, 2020 DESC evaluated potential horizontal and vertical restrictions, setbacks or areas that may be off-limits within the existing right-of-way for the electrical transmission lines.
- August 14, 2020 SCDHEC provided approval of Attachment A – NWP 38 Checklist to SCDHEC [the completed form, which is Attachment A to the United States Army Corps of Engineers (USACE) permit application, that will be submitted by September 30, 2020.
- August 14, 2020 SCDHEC provided approval of Attachment B – Cofferdam Design Drawings [which is Attachment B to the USACE permit application that will be submitted by September 30, 2020.]
- August 14, 2020 DESC forwarded a copy of the SCDHEC approval of Attachment A and Attachment B submittals listed above to the USACE. USCACE acknowledged receipt.

Construction Season (May 1 – Oct 31) – Updated Monthly

May 1 – May 31	13 days WSE above cofferdam height (10.27) <u>9 days WSE above safe working height (7.0) for cofferdam construction</u> 22 days of no work in the river due to high water in May 2020
June 1 – June 30	0 days WSE above cofferdam height (10.27) <u>6 days WSE above safe working height (7.0) for cofferdam construction</u> 6 days of no work in the river due to high water in June 2020
July 1 – July 31	0 days WSE above cofferdam height (10.27) <u>1 day WSE above safe working height (7.0)*</u> 1 day of no work in the river due to high water in July 2020

WSE – Water Surface Elevation at nearby Congaree River Gage Location

* For the purpose of this exercise (i.e. tracking the “no work in the river” days), it has been assumed that by July 1st of 2020 - construction of the cofferdam will likely have been completed. River gage heights above 7 feet are considered “no work in the river” days because work would have to stop to prepare the working face to withstand an overtopping event.