Submittal Date – July 1, 2020

Congaree River Project

Stakeholder-Developed Modified Removal Action (MRA)

Weekly Progress Report for Week Ending June 26, 2020

- June 22, 2020 DESC submitted the WSP USA (WSP's) engineering evaluation entitled, *Congaree River Reinforced Rockfill Cofferdam Conceptual Design*, dated May 28,2020 to SCDHEC for review and approval.
- June 22, 2020 DESC forwarded to the United States Army Corps of Engineers (USACE) the submittal to SCDHEC WSP engineering evaluation entitled, *Congaree River Reinforced Rockfill Cofferdam Conceptual Design*, dated May 28,2020.
- June 22, 2020 USACE acknowledged receipt of the submittal listed above.
- June 23, 2020 DESC participated in a conference call with Guignard Partnership, LLC to discuss the proposed terms regarding a lease for a portion of the Guignard property.
- June 23, 2020 SCDHEC forwarded the *Congaree River Reinforced Cofferdam Conceptual Design* to the Stakeholder Group.
- June 23, 2020 DESC forwarded a copy of the weekly report for the week ending June 19, 2020 to the USACE.
- June 24, 2020 USACE acknowledged receipt of the submittal listed above.
- June 24, 2020 SCDHEC conducted a virtual meeting / conference call with DESC and the Stakeholder Group.
- June 25, 2020 DESC's consultants continued to develop various attachments (i.e. design drawings, stability analysis, project description, navigation plan, stormwater management and sediment control plan) to the draft USACE permit application submittal, as well a status update estimating the percent completed for each attachment.
- June 26, 2020 DESC had a follow-up call with the City Club Condo board chair to find out if they had decided when and where to have a project informational meeting for the residents. The board is undergoing representative turnover and wanted to complete that first. There was some discussion regarding project constraints that have occurred.

Construction Season (May 1 – Oct 31) – Updated Monthly

- May 1 May 31 13 days WSE above cofferdam height (10.27)
 - 9 days WSE above safe working height (7.0)
 - 22 days of no work in the river due to high water in May 2020

WSE – Water Surface Elevation at nearby Congaree River Gage Location